



**AMB ROOFING CONTRACTOR/INSTALLER'S CERTIFICATION**

**Project AM** \_\_\_\_\_ **#** \_\_\_\_\_ **Project Name** \_\_\_\_\_

**Project Address** \_\_\_\_\_

I/We hereby certify the following regarding the roof installation for the above project:

1. All Manufacturer's and AMB recommended installation instructions and approved specifications or drawings for the layout, design and erection of the Roof System have been strictly followed for both uncovered and concealed areas. These requirements include, but are not limited to, the following:
  - a) All metal surfaces were cleaned and dry at time butyl tapes and sealants were applied.
  - b) Adhesion quality of butyl tapes and sealants on all locations was adequate at the time of installation.
  - c) All concealed fasteners were installed to required spacings and set straight and snug leaving adequate compression of the 3/16" butyl tapes installed between the panel and closures.
  - d) 3/16" butyl tape was installed 360 degrees on all closures. All closures have 1" tabs.
  - e) All concealed flashings are installed to required measurements, profiles and requirements as found in the drawings and specifications.
  - f) No metal to metal exists on the project. All end laps of counter flashings are a minimum 3", unless specified otherwise, and are adequately sealed with butyl tapes and/or sealants.
  - g) Integrated cleats, as required, were installed on all eaves and valleys unless Manufacturer's instructions permitted a joggle cleat. All accepted joggle cleats used have 3/16" butyl tapes below and above cleat with sufficient fastening to maintain adequate compression and adhesion of the butyl tape sealants.
  - h) Ribs were adequately sealed at eaves and valley locations.
  - i) All roofing underlayment was installed weathertight and as per Manufacturer's and AMB's specifications.
  - j) Only 3/16"x1 and 3/16"x2 1/2 inch butyl tapes were used on all locations and where specified on project.
  - k) Panel turn up (end dam) or foam closures were used where specified.
  - l) Saw cuttings into walls are the required size and depths.
  - m) All Manufacturer's and AMB instructions and all approved specifications and shop drawings have been followed.
  
2. All corrective work required by the Roof Inspection Reports have been completed for both uncovered and concealed areas as per Manufacturer's and AMB instructions.
  
3. The Warranty Certificate and AMB Maintenance Manual will be provided to building Owner.

Roofing Contractor/Installer: \_\_\_\_\_ Date: \_\_\_\_\_

Company Name

By: \_\_\_\_\_

Authorized Official Signature

Name: \_\_\_\_\_

Print Name